NAME OF WORK:- Extension and Additional Works to Parking Lot at 16th A Main and 16th B Cross Roads in Ward No-04

EMB

First and Final Bill

Measurement Sheet

And

Pre-Measurement Sheet

NAME OF WORK:- Extension and Additional Works to Parking Lot at 16th A Main and 16th B Cross Roads in Ward No-04

EMB

First and Final Bill

Pre-Measurement Sheet

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Extension and Additional Works to Parking Lot at 16th A main and 16thB Cross Roads in ward No 04

PRE-MEASUREMENT SHEET

First and Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
		Measurements Taken On : 25/04/2022, 27/04/2022 29/04/2022. 30/04/2022									
		parking Lot									
		Temple Surrounding									
		East Side									
0	5.55		Cum	1	5.55	0.90	0.90	0.90	1.05	5.24	
5.55	11.35	No Work	Cum	1	0.00	0.90	0.90	0.90	1.05	0.00	
		South Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	1.05	14.18	
15	30		Cum	1	15.00	0.90	0.90	0.90	1.05	14.18	
30	35.2		Cum	1	5.20	0.90	0.90	0.90	1.05	4.91	
		North Side									
0	7.9	No Work	Cum	1	0.00	0.90	0.90	0.90	1.05	0.00	
7.9	21.2		Cum	1	13.30	0.90	0.90	0.90	1.05	12.57	
21.2	35	No Work	Cum	1	0.00	0.90	0.90	0.90	1.05	0.00	
		Between Car Parking And Bike Parking Lot Near Temple Side									
0	9.03		Cum	1	9.03	0.90	0.90	0.90	1.05	8.53	
		Between Car Parking And Bike Parking Lot Near Toilet									
0	9.3		Cum	1	9.30	0.90	0.90	0.90	1.05	8.79	
		EXTRA									
		Parking Lot Near Public Toilet									
		South Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	1.05	14.18	
15	22.9		Cum	1	7.90	0.90	0.90	0.90	1.05	7.47	
		West Side									
0	14.05	Arch Portion	Cum	1	14.05	0.90	0.90	0.90	1.05	13.28	
		North Side									
0	12.15		Cum	1	12.15	0.90	0.90	0.90	1.05	11.48	

Contractor

CIVIL Ward No 04 Sign Date BANGALORE

Assistant Engineer 25/04/2022

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
2		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements Taken On :		21/04/2022									
		16th 'B' Cross Road Near Bus Stand									
		East Side									
0	15		Cum		15	0.50	0.50	0.50	0.55	4.13	
15	30		Cum		15	0.50	0.50	0.50	0.55	4.13	
30	36.9		Cum		6.9	0.50	0.50	0.50	0.55	1.90	
									Total Executed Quantity	10.15	
									Qty Carried to Summary	10.15	

CIVIL Pro Sig Date BANGALORE

Contractor PMC Assistant Engineer Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
3		Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. and as per the directions of the									
Measurements Taken On :		11/05/2022									
		16th 'B' Cross Road									
0	15		Sqm	1	15.00	5.95	5.95	5.95	0.30	26.78	
15	30		Sqm	1	15.00	5.95	5.95	5.95	0.30	26.78	
30	37.6		Sqm	1	7.60	5.95	5.95	5.95	0.30	13.57	
		Deduction									
			Sqm	2	1.90	1.90	1.90	1.90	0.30	-1.20	
									Total Executed Quantity	65.92	
									Qty Carried to Summary	65.92	

CIVIL Pro Sig Date BANGALORE

Contractor PMC Assistant Engineer Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
4		Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the									
Measurements Taken On :		12/05/2022, 13/05/2022, 16/06/2022, 18/06/2022									
		parking Lot									
		Temple Surrounding									
		East Side									
0	5.55		Cum	1	5.55	0.90	0.90	0.90	0.15	0.75	
5.55	11.35	No Work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00	
		South Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
30	35.2		Cum	1	5.20	0.90	0.90	0.90	0.15	0.70	
		North Side									
0	7.9	No Work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00	
7.9	21.2		Cum	1	13.30	0.90	0.90	0.90	0.15	1.80	
21.2	35	No Work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00	
		Between Car Parking And Bike Parking Lot Near Temple Side									
0	9.03		Cum	1	9.03	0.90	0.90	0.90	0.15	1.22	
		Between Car Parking And Bike Parking Lot Near Toilet									
0	9.3		Cum	1	9.30	0.90	0.90	0.90	0.15	1.26	
		EXTRA									
		Parking Lot Near Public Toilet									
		South Side									
0	15		Cum		15.00	0.90	0.90	0.90	0.15	2.03	
15	22.9		Cum	1	7.90	0.90	0.90	0.90	0.15	1.07	
		West Side									
0	14.05	Arch Portion	Cum	1	14.05	0.90	0.90	0.90	0.15	1.90	
		North Side									
0	12.15		Cum	1	12.15	0.90	0.90	0.90	0.15	1.64	
		16th 'B' Cross Road Near Bus Stand									
		South Side									
0	11.1		Cum	1	11.10	0.90	0.90	0.90	0.15	1.50	
		West Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
30	37.6		Cum	1	7.60	0.90	0.90	0.90	0.15	1.03	

CIVIL Prof. Sig Date BMC BANGALORE

Engineer

Assistant Engineer 12/05/2022

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
5		Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. and as per the directions of the Engineer-in-charge of									
Measurements Taken On :					18/05/2022	19/05/2022			21/05/2022		
		parking Lot									
		Temple Surrounding									
		East Side									
0	5.55		Cum	1	5.55	0.90	0.90	0.90	0.90	4.50	
5.55	11.35	No Work	Cum	1	0.00	0.90	0.90	0.90	0.90	0.00	
		South Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
15	30		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
30	35.2		Cum	1	5.20	0.90	0.90	0.90	0.90	4.21	
		North Side									
0	7.9	No Work	Cum	1	0.00	0.90	0.90	0.90	0.90	0.00	
7.9	21.2		Cum	1	13.30	0.90	0.90	0.90	0.90	10.77	
21.2	35	No Work	Cum	1	0.00	0.90	0.90	0.90	0.90	0.00	
		Between Car Parking And Bike Parking Lot Near Temple Side									
0	9.03		Cum	1	9.03	0.90	0.90	0.90	0.90	7.31	
		Between Car Parking And Bike Parking Lot Near Toilet									
0	9.3		Cum	1	9.30	0.90	0.90	0.90	0.90	7.53	
		EXTRA									
		Parking Lot Near Public Toilet									
		South Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
15	22.9		Cum	1	7.90	0.90	0.90	0.90	0.90	6.40	
		West Side									
0	14.05	Arch Portion	Cum	1	14.05	0.90	0.90	0.90	0.90	11.38	
		North Side									
0	12.15		Cum	1	12.15	0.90	0.90	0.90	0.90	9.84	
		16th 'B' Cross Road Near Bus Stand									
		South Side									
0	11.1		Cum	1	11.10	0.90	0.90	0.90	0.90	8.99	
		West Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
15	30		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
30	37.6		Cum	1	7.60	0.90	0.90	0.90	0.90	6.16	

Contractor

CIVIL Engg. Sig. Date BMC BANGALORE

Assistant Engineer 8/05/2022

Assistant exicutive Engineer

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remarks
rom	To				(m)	B1	B2	Avg B	(m)		
		16th B Cross Road									
		Service Road West Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
15	30		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
30	45		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
45	60		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
60	75		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
75	90		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
90	105		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
105	107.1		Cum	1	2.10	0.90	0.90	0.90	0.90	1.70	
		North Side									
0	5.4		Cum	1	5.40	0.90	0.90	0.90	0.90	4.37	
		South Side									
0	5.5		Cum	1	5.50	0.90	0.90	0.90	0.90	4.46	
		East Side									
0	2.5	Gate	Cum	1	0.00	0.90	0.90	0.90	0.90	0.00	
2.5	17.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
17.5	32.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
32.5	47.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
47.5	62.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
62.5	77.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
77.5	92.5		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
92.5	103.5		Cum	1	11.00	0.90	0.90	0.90	0.90	8.91	
103.5	105.7	Gate	Cum	1	0.00	0.90	0.90	0.90	0.90	0.00	
		Judicial Layout									
		South Side									
0	6.5		Cum	1	6.50	0.90	0.90	0.90	0.90	5.27	
		West Side									
0	15		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15	
15	25.65		Cum	1	10.65	0.90	0.90	0.90	0.90	8.63	
									Total Executed Quantity	341.28	
									Qty Carried to Summary	341.28	

CIVIL Pro Sig Date BANGALORE

Contractor PMC Assistant Engineer 21/05/2022 Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
		Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
		7									
Measurements Taken On :		02/06/2022, 04/08/2022, 06/06/2022 07/06/2022									
		For Grill Pole Concrete									
		Parking Lot									
		Grill Between Car Parking And Bike Parking Near Temple									
			Cum	2	0.45	0.60	0.60	0.60	0.60	0.32	
		Grill Between Car Parking And Bike Parking near Toilet									
			Cum	3	0.45	0.60	0.60	0.60	0.60	0.49	
		Temple Surrounding									
		North Side	Cum	13	0.50	0.60	0.60	0.60	0.60	2.34	
		East Side	Cum	2	0.50	0.60	0.60	0.60	0.60	0.36	
		South Side	Cum	5	0.50	0.60	0.60	0.60	0.60	0.90	
		Parking Lot Near Public Toilet									
		South Side									
			Cum	8	0.45	0.60	0.60	0.60	0.60	1.30	
		West Side									
		Arch Portion	Cum	4	0.45	0.60	0.60	0.60	0.60	0.65	
		North Side	Cum	5	0.45	0.60	0.60	0.60	0.60	0.81	
		16th B Cross Road									
		South Side	Cum	34	0.45	0.60	0.60	0.60	0.60	5.51	
		North Side	Cum	33	0.45	0.60	0.60	0.60	0.60	5.35	
		East Side	Cum	3	0.45	0.60	0.60	0.60	0.60	0.49	
		West Side	Cum	3	0.45	0.60	0.60	0.60	0.60	0.49	
		16th 'B' Cross Road Near Bus Stand									
		South Side	Cum	4	0.45	0.60	0.60	0.60	0.60	0.65	
		West Side	Cum	12	0.45	0.60	0.60	0.60	0.60	1.94	
		East Side	Cum	0	0.45	0.60	0.60	0.60	0.60	0.00	
		Judicial Layout									
		South Side									
			Cum	2	0.60	0.60	0.60	0.60	0.60	0.43	
		West Side									
			Cum	9	0.60	0.60	0.60	0.60	0.60	1.94	

CIVIL Pro Sig Date PMC BANGALORE

Assistant Engineer 02/06/2022

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
193.6	203.8		Cum	1	10.20	0.20	0.20	0.20	0.10	0.20	
203.8	206	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
206	221		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
221	236		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
236	252		Cum	1	16.00	0.20	0.20	0.20	0.10	0.32	
252	253	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
253	268		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
268	273.2		Cum	1	5.20	0.20	0.20	0.20	0.10	0.10	
273.2	291.2	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
291.2	299.5		Cum	1	8.30	0.20	0.20	0.20	0.10	0.17	
299.5	301.7	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
301.7	304		Cum	1	2.30	0.20	0.20	0.20	0.10	0.05	
		16th 'B' Cross Road									
0	15		Cum	1	15.00	5.95	5.95	5.95	0.15	13.39	
15	30		Cum	1	15.00	5.95	5.95	5.95	0.15	13.39	
30	37.6		Cum	1	7.60	5.95	5.95	5.95	0.15	6.78	
		Judicial Layout									
0	2.65		Cum	1	2.65	6.40	6.40	6.40	0.15	2.54	
2.65	17.65		Cum	1	15.00	4.90	4.90	4.90	0.15	11.03	
17.65	23.65		Cum	1	6.00	4.90	4.90	4.90	0.15	4.41	
23.65	25.45		Cum	1	1.80	6.00	6.00	6.00	0.15	1.62	
		Deduction									
			Cum	-1	2.10	1.90	1.90	1.90	0.15	-0.60	
		Door	Sqm	-1	2.54	0.87	0.87	0.87	0.10	-0.22	
		Borewell	Sqm	-1	1.20	0.90	0.90	0.90	0.10	-0.11	
		Chamber	Sqm	-2	1.00	0.70	0.70	0.70	0.10	-0.14	
									Total Executed Quantity	101.71	
									Qty Carried to Summary	101.71	

Contractor

CIVIL Pro Sig Date BANGALORE PMC

Assistant Engineer 7/06/2022

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
	8	Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements Taken On :		11/07/2022, 13/07/2022, 15/07/2022									
		Parking Lot									
		temple portion									
0	1.17		Sqm	1	1.17	10.86	10.86	10.86		12.71	
1.17	14		Sqm	1	12.83	13.88	12.68	13.28		170.38	
14	16		Sqm	1	2.00	12.68	10.86	11.77		23.54	
16	20.4		Sqm	1	4.40	10.86	13.16	12.01		52.84	
20.4	24.7		Sqm	1	4.30	13.16	14.29	13.73		59.02	
		16th B Cross Road									
0	15		Sqm	1	15.00	5.00	5.00	5.00		75.00	
15	30		Sqm	1	15.00	5.00	5.00	5.00		75.00	
30	45		Sqm	1	15.00	5.00	5.00	5.00		75.00	
45	60		Sqm	1	15.00	5.00	5.00	5.00		75.00	
60	75		Sqm	1	15.00	5.00	5.05	5.03		75.38	
75	90		Sqm	1	15.00	5.00	5.00	5.00		75.00	
90	105		Sqm	1	15.00	5.00	9.00	7.00		105.00	
		16th 'B' Cross Road									
0	15		Sqm	1	15.00	5.95	5.95	5.95		89.25	
15	30		Sqm	1	15.00	5.95	5.95	5.95		89.25	
30	37.6		Sqm	1	7.60	5.95	5.95	5.95		45.22	
		Judicial Layout									
0	2.65		Sqm	1	2.65	6.40	6.40	6.40		16.96	
2.65	17.65		Sqm	1	15.00	4.90	4.90	4.90		73.50	
17.65	23.65		Sqm	1	6.00	4.90	4.90	4.90		29.40	
23.65	25.45		Sqm	1	1.80	6.00	6.00	6.00		10.80	
		Deduction									
			Sqm	-1	2.10	1.90	1.90	1.90		-3.99	
		Temple Portion									
		Public Toilet	Sqm	-1	7.82	12.20	12.20	12.20		-95.40	
		0.00	Sqm	-1	3.65	5.50	5.50	5.50		-20.08	
		Sump	Sqm	-1	3.44	1.22	1.22	1.22		-4.20	
		Tree	Sqm	-1	0.90	0.60	0.60	0.60		-0.54	
		Temple	Sqm	-1	4.00	5.94	5.94	5.94		-23.76	
			Sqm	-1	2.50	3.15	3.15	3.15		-7.88	
		Door	Sqm	-1	2.54	0.87	0.87	0.87		-2.21	
		Borewell	Sqm	-1	1.20	0.90	0.90	0.90		-1.08	
		Chamber	Sqm	-2	1.00	0.70	0.70	0.70		-1.40	
									Total Executed Quantity	1067.71	
									Qty Carried to Summary	1067.71	

Contractor

CIVIL DIV. S.K.P. Date BANGALORE BMC

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
11		Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. and as per the directions of the Engineer-in-charge of									
Measurements Taken On :		13/06/2022									
		Parking Lot									
		From Public Toilet To Bike parking									
0	15		Sqm	1	15.00				0.30	4.50	
15	19.4		Sqm	1	4.40				0.40	1.76	
19.4	21.2	No Work	Sqm	1	0.00				0.00	0.00	
21.2	30		Sqm	1	8.80				0.40	3.52	
30	38.7		Sqm	1	8.70				0.40	3.48	
38.7	56	No Work	Sqm	1	0.00				0.00	0.00	
56	60		Sqm	1	4.00				0.80	3.20	
60	75		Sqm	1	15.00				0.80	12.00	
75	84.7		Sqm	1	9.70				0.80	7.76	
84.7	86.3	No Work	Sqm	1	0.00				0.80	0.00	
86.3	90		Sqm	1	3.70				0.80	2.96	
90	105		Sqm	1	15.00				0.80	12.00	
105	120		Sqm	1	15.00				0.80	12.00	
120	135		Sqm	1	15.00				0.80	12.00	
135	150		Sqm	1	15.00				0.80	12.00	
150	156.3		Sqm	1	6.30				0.80	5.04	
156.3	177.1	No Work	Sqm	1	0.00				0.80	0.00	
177.1	185		Sqm	1	7.90				0.80	6.32	
185	195		Sqm	1	10.00				0.80	8.00	
195	210		Sqm	1	15.00				0.80	12.00	
210	225		Sqm	1	15.00				0.80	12.00	
225	240		Sqm	1	15.00				0.80	12.00	
240	255		Sqm	1	15.00				0.80	12.00	
255	261.3	No Work	Sqm	1	0.00				0.80	0.00	
261.3	271.5		Sqm	1	10.20				0.80	8.16	
271.5	289.3	No Work	Sqm	1	0.00				0.80	0.00	
289.3	302.2		Sqm	1	12.90				0.80	10.32	
		Deduction									
		Arch Portions									
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	
			Sqm	-1	1.20				0.80	-0.96	

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲನಾ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪೂರ್ವ ವಿಭಾಗ ಬೆಂಗಳೂರು-560

Contractor

CIVIL Prof. Sign Date PMC BANGALORE

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
17		Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density and as per the directions of the Engineer-in-charge of the work									
Measurements Taken On :		18/06/2022									
		Parking Lot									
		From Public Toilet To Bike parking									
0	15		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
15	19.4		Sqm	1	4.40	0.25	0.25	0.25	0.70	0.77	
19.4	21.2	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
21.2	30		Sqm	1	8.80	0.25	0.25	0.25	0.70	1.54	
30	38.7		Sqm	1	8.70	0.25	0.25	0.25	0.70	1.52	
38.7	56	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
56	60		Sqm	1	4.00	0.25	0.25	0.25	0.70	0.70	
60	75		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
75	84.7		Sqm	1	9.70	0.25	0.25	0.25	0.70	1.70	
84.7	86.3	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
86.3	90		Sqm	1	3.70	0.25	0.25	0.25	0.70	0.65	
90	105		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
105	120		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
120	135		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
135	150		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
150	156.3		Sqm	1	6.30	0.25	0.25	0.25	0.70	1.10	
156.3	177.1	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
177.1	185		Sqm	1	7.90	0.25	0.25	0.25	0.70	1.38	
185	195		Sqm	1	10.00	0.25	0.25	0.25	0.70	1.75	
195	210		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
210	225		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
225	240		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
240	255		Sqm	1	15.00	0.25	0.25	0.25	0.70	2.63	
255	261.3	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
261.3	271.5		Sqm	1	10.20	0.25	0.25	0.25	0.70	1.79	
271.5	289.3	No Work	Sqm	1	0.00	0.25	0.25	0.25	0.70	0.00	
289.3	302.2		Sqm	1	12.90	0.25	0.25	0.25	0.70	2.26	
		16th 'B' Cross Road									
0	15		Sqm	1	15.00	5.95	5.95	5.95	0.30	26.78	
15	30		Sqm	1	15.00	5.95	5.95	5.95	0.30	26.78	
30	37.6		Sqm	1	7.60	5.95	5.95	5.95	0.30	13.57	
		Deduction									
			Sqm	-1	2.10	1.90	1.90	1.90	0.30	-1.20	
									Total Executed Quantity	107.32	
									Qty Carried to Summary	107.32	

CIVIL Pro Sig Date BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

Chainage om	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
	18	Construction of partition wall 10 cms thick with table moulded modular burnt bricks of class designation 5.0Newton per sqmm with cement mortar 1:4 including providing and fixing plaster mesh manufactured out of hot dipped gelvanised iron of nominal thickness 0.35 mm. 100 mm. wide as per I.S. 2212/1991 at 7.5 m. c to c including cost of materials, labour charges, scaffolding, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements Taken On :		13/06/2022									
		Arch Portions									
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
			Sqm	1	1.20				0.80	0.96	
									Total Executed Quantity	20.16	
									Qty Carried to Summary	20.16	

CIVIL Pro Sig Date BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
24		Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984-995 with latest amendments and conveying to work site including loading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle tee, stud ends, flanged sets, bends, reducers etc. complete and as per the directions of the Engineer-in-charge of the work									
Measurements Taken On :		21/06/2022									
		0.1dia HDPE Perforated Pipe.	Rmt	20	2.00					40.00	
									Total Executed Quantity	40.00	
									Qty Carried to Summary	40.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CIVIL Pro
Sig
Date
BANGALORE
PMC

Assistant Engineer

Assistant exicutive Engineer

NAME OF WORK:- Extension and Additional Works to Parking Lot at 16th A Main and 16th B Cross Roads in Ward No-04

EMB

First and Final Bill

Measurement Sheet

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Extension and Additional Works to Parking Lot at 16th A main and 16thB Cross Roads in ward No 04

Measurements Taken On :

MEASUREMENT SHEET

First and Final

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
1		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								398.16		
		Total Executed Quantity								398.16		
		Tender Quantity								177.70		
		Quantity Upto 125%								222.12	405.50	90071.00
		Quantity Above 125%								176.03	405.69	71416.00
2		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								10.15		
		Total Executed Quantity								10.15		
		Modified Schedule -B Quantity								10.89		
		Now to be Paid Quantity								10.15	390.10	3959.00
3		Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								65.92		
		Total Executed Quantity								65.92		
		Modified Schedule -B Quantity								65.92		
		Now to be Paid Quantity								65.92	349.93	23068.00
4		Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								108.73		
		Total Executed Quantity								108.73		
		Tender Quantity								73.24		
		Quantity Upto 125%								91.55	5772.66	528478.00
		Quantity Above 125%								17.19	6282.46	107973.00
5		Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								341.28		
		Total Executed Quantity								341.28		

CIVIL Proc. Sl. No. Date BANGALORE

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬ.ಮ.ನ.ಪ. ಬೆಂಗಳೂರು-560 064

Assistant Executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Tender Quantity								138.97		
		Quantity Upto 125%								173.71	5108.04	887325.00
		Quantity Above 125%								167.57	5110.48	856343.00
6		Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :		23/05/2022 25/05/2022 27/05/2022 28/05/2022										
		parking Lot										
		Temple Surrounding										
		East Side										
0	5.55		Cum	1	5.55	0.45	0.45	0.45	0.40	1.00		
5.55	11.35	No Work	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
		South Side										
0	15		Cum	1	15.00	0.45	0.47	0.46	0.45	3.11		
15	18		Cum	1	3.00	0.47	0.45	0.46	0.45	0.62		
18	19.2	Gate	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
19.2	31.6		Cum	1	12.40	0.47	0.50	0.49	0.40	2.41		
31.6	33	Gate	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
33	35.2		Cum	1	2.20	0.50	0.51	0.51	0.40	0.44		
		North Side										
0	7.9	No Work	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
7.9	21.2		Cum	1	13.30	0.45	0.45	0.45	0.65	3.89		
21.2	35	No Work	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
		Between Car Parking And Bike Parking Lot Near Temple Side										
0	9.03		Cum	1	9.03	0.45	0.45	0.45	0.45	1.83		
		Between Car Parking And Bike Parking Lot Near Toilet										
0	9.3		Cum	1	9.30	0.45	0.45	0.45	0.45	1.88		
		Parking Lot Near Public Toilet										
		South Side										
0	1.9		Cum			0.50	0.50	0.50	0.50	0.48		
1.9	3.7	Gate	Cum		0.00	0.50	0.50	0.50	0.50	0.00		
3.7	22.9		Cum	1	19.20	0.50	0.50	0.50	0.50	4.80		
		West Side										
0	14.05	Arch Portion	Cum	1	14.05	0.50	0.50	0.50	0.50	3.51		
		North Side										
0	12.15		Cum	1	12.15	0.50	0.50	0.50	0.50	3.04		
		16th 'B' Cross Road Near Bus Stand										
		South Side										
0	11.1		Cum	1	11.10	0.50	0.50	0.50	0.50	2.78		
		West Side										
0	15		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
15	30		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
30	37.6		Cum	1	7.60	0.50	0.50	0.50	0.50	1.90		

CIVIL P... Sr. P... Date... PMC BANGALORE

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		16th B Cross Road										
		Service Road West Side										
0	15		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
15	30		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
30	45		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
45	60		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
60	75		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
75	90		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
90	105		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
105	107.1		Cum	1	2.10	0.50	0.50	0.50	0.50	0.52		
		North Side										
0	5.4		Cum	1	5.40	0.50	0.50	0.50	0.50	1.35		
		South Side										
0	5.5		Cum	1	5.50	0.50	0.50	0.50	0.50	1.38		
		East Side										
0	2.5	Gate	Cum	1	0.00	0.50	0.50	0.50	0.50	0.00		
2.5	17.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
17.5	32.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
32.5	47.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
47.5	62.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
62.5	77.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
77.5	92.5		Cum	1	15.00	0.50	0.50	0.50	0.50	3.75		
92.5	103.5		Cum	1	11.00	0.50	0.50	0.50	0.50	2.75		
103.5	105.7	Gate	Cum	1	0.00	0.50	0.50	0.50	0.50	0.00		
		Judicial Layout										
		South Side										
0	6.5		Cum	1	6.50	0.60	0.60	0.60	0.90	3.51		
		West Side										
0	15		Cum	1	15.00	0.60	0.60	0.60	0.90	8.10		
15	25.65		Cum	1	10.65	0.60	0.60	0.60	0.90	5.75		
		Deduction										
		For Grill Pole Concrete										
		Parking Lot										
		Grill Between Car Parking And Bike Parking Near Temple	Cum	-1	0.45	0.60	0.60	0.60	0.45	-0.24		
		Grill Between Car Parking And Bike Parking near Toilet	Cum	-3	0.45	0.60	0.60	0.60	0.45	-0.36		
		Temple Surrounding										
		North Side	Cum	-13	0.50	0.60	0.60	0.60	0.45	-1.76		
		East Side	Cum	-2	0.50	0.60	0.60	0.60	0.45	-0.27		
		South Side	Cum	-5	0.50	0.60	0.60	0.60	0.45	-0.68		
		Parking Lot Near Public Toilet										
		South Side	Cum	-8	0.45	0.60	0.60	0.60	0.50	-1.08		
		West Side	Cum	-4	0.45	0.60	0.60	0.60	0.50	-0.54		
		Arch Portion	Cum	-5	0.45	0.60	0.60	0.60	0.50	-0.68		
		North Side										

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		16th 'B' Cross Road Near Bus Stand										
		South Side	Cum	-4	0.45	0.60	0.60	0.60	0.45	-0.49		
		West Side	Cum	-12	0.45	0.60	0.60	0.60	0.45	-1.46		
		East Side	Cum	0	0.45	0.60	0.60	0.60	0.45	0.00		
		16th B Cross Road										
		South Side	Cum	-34	0.45	0.60	0.60	0.60	0.45	-4.13		
		North Side	Cum	-33	0.45	0.60	0.60	0.60	0.45	-4.01		
		East Side	Cum	-3	0.45	0.60	0.60	0.60	0.45	-0.36		
		West Side	Cum	-3	0.45	0.60	0.60	0.60	0.45	-0.36		
		Judicial Layout										
		South Side	Cum	-2	0.60	0.60	0.60	0.60	0.45	-0.32		
		West Side	Cum	-9	0.60	0.60	0.60	0.60	0.45	-1.46		
		Total Executed Quantity								93.09		
		Tender Quantity								38.39		
		Quantity Upto 125%								47.98	6674.02	320247.00
		Quantity Above 125%								45.11	6677.20	301182.00
	7	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								101.71		
		Total Executed Quantity								101.71		
		Modified Schedule -B Quantity								101.71		
		Now to be Paid Quantity								101.71	5921.59	602298.00
	8	Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								1067.71		
		Total Executed Quantity								1067.71		
		Tender Quantity								807.36		
		Quantity Upto 125%								1009.20	779.10	786268.00
		Quantity Above 125%								58.51	779.47	45611.00

CIVIL Pro Sig Date BANGALORE

PMC

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
9		Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 132 x132 heavy gauge length 3000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 12 x75mm galvanized flat for alround frame and 20 x 20mm galvanized forged ornamental arrow head in top and buttom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrossive paint over one coat of metal primer the rate is inclusive of all materials all items of work cost painting welding cutting griding with lead and lift as per specifications including loading and unloading with cost and conveyance of all materials labour machinery and incidental charges for the successful completion of the work as per direction of engineer in charge of work										
Measurements Taken On :		28/06/2022 30/06/2022 2/07/2022 11/07/2022										
		parking Lot										
		Temple Surrounding										
		East Side										
0	5.8		Sqm	1	5.80				1.90	11.02		
		South Side										
0	15		Sqm	1	15.00				1.83	27.45		
15	18.3		Sqm	1	3.30				1.80	5.94		
18.3	20.1	Gate	Sqm	1	0.00				1.83	0.00		
20.1	32.3		Sqm	1	12.20				1.90	23.18		
32.3	33.8	Gate	Sqm	1	0.00				1.90	0.00		
33.8	36.2		Sqm	1	2.40				1.90	4.56		
		North Side										
0	8.1	No Work	Sqm	1	0.00				0.00	0.00		
8.1	21.1		Sqm	1	13.00				1.84	23.92		
21.1	34.9	No Work	Sqm	0	0.00				1.84	0.00		
		Between Car Parking And Bike Parking Lot Near Temple Side										
0	9.05	2pole	Sqm	1	9.05				1.80	16.29		
		Between Car Parking And Bike Parking Lot Near Toilet										
0	9.3		Sqm	1	9.30				1.98	18.41		
		Parking Lot Near Public Toilet										
		South Side										
0	1.9		Sqm	1	1.90				1.75	3.33		
1.9	3.7	Gate	Sqm	1	0.00				0.00	0.00		
3.7	22.9		Sqm	1	19.20				1.88	36.10		
		West Side										
0	14.05	Arch Portion	Sqm	1	14.05				1.88	26.41		
		North Side										
0	12.15		Sqm	1	12.15				1.88	22.84		
		16th B Cross Road Service Road West Side										
0	15		Sqm	1	15.00				1.50	22.50		
15	30		Sqm	1	15.00				1.50	22.50		
30	45		Sqm	1	15.00				1.50	22.50		
45	60		Sqm	1	15.00				1.50	22.50		
60	75		Sqm	1	15.00				1.50	22.50		
75	90		Sqm	1	15.00				1.50	22.50		
90	105		Sqm	1	15.00				1.50	22.50		

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105	107.1		Sqm	1	2.10				1.50	3.15		
		North Side										
0	5.4		Sqm	1	5.40				1.50	8.10		
		South Side										
0	5.5		Sqm	1	5.50				1.50	8.25		
		East Side										
0	2.5	Gate	Sqm	1	0.00				1.50	0.00		
2.5	17.5		Sqm	1	15.00				1.50	22.50		
17.5	32.5		Sqm	1	15.00				1.50	22.50		
32.5	47.5		Sqm	1	15.00				1.50	22.50		
47.5	62.5		Sqm	1	15.00				1.50	22.50		
62.5	77.5		Sqm	1	15.00				1.50	22.50		
77.5	92.5		Sqm	1	15.00				1.50	22.50		
92.5	103.5		Sqm	1	11.00				1.50	16.50		
103.5	105.7	Gate	Sqm	1	0.00				1.50	0.00		
		16th 'B' Cross Road Near Bus Stand										
		South Side										
0	11.1		Sqm	1					1.50	16.65		
		West Side										
0	15		Sqm	1	15.00				1.50	22.50		
15	30		Sqm	1	15.00				1.50	22.50		
30	37.6		Sqm	1	7.60				1.50	11.40		
		Judicial Layout										
		West Side										
0	9.4		Sqm	1	9.40				1.50	14.10		
9.4	13.05	gate	Sqm	1	0.00				1.50	0.00		
13.05	25.6		Sqm	1	12.55				1.50	18.83		
		North Side										
0	6.2		Sqm	1	6.20				1.50	9.30		
		South Side										
0	6.2		Sqm	1	6.20				1.50	9.30		
		Total Executed Quantity								672.53		
		Modified Schedule -B Quantity								672.53	9587.63	6447931.00
		Now to be Paid Quantity										
10		Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip,galvanized flats.The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for each flop. Heavy duty locking arrangement of low places including cost of labour, painting, erection charges using hoist pulley cranes, with all lead and lift, loading, trasportation, unloading, scaffolding and as per the directions of the Engineer-in-charge of the work											
Measurements Taken On :		01/07/2022, 06/07/2022, 13/07/2022										
		Temple Back Side	Sqm	1	1.50				1.80	2.70		
		R.O Plant Oppo.	Sqm	1	1.25				1.80	2.25		
		Sliding Gates	Sqm	2	3.09				1.97	11.82		
		Bike Parking										

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Gates in Car parking(one entry and one exit)	Sqm	2	5.00				1.98	19.80		
		Public Toilet Front	Sqm	1	1.80				1.50	2.70		
		16th B Cross Road	Sqm	2	1.80				1.80	6.48		
		Judicial Layout	Sqm		3.65				1.80	6.57		
		Total Executed Quantity								52.32		
		Modified Schedule -B Quantity								58.56		
		Now to be Paid Quantity								52.32	13080.07	684350.00
11		Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								152.86		
		Total Executed Quantity								152.86		
		Modified Schedule -B Quantity								219.92		
		Now to be Paid Quantity								152.86	1026.94	156979.00
12		Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :		08/06/2022, 10/06/2022, 13/06/2022, 20/06/2022										
		Between Car Parking And Bike parking										
0	9.03	Top	Sqm	1	9.03	0.50	0.50	0.50		4.52		
0	9.03	Wall	Sqm	2	9.03				0.45	8.13		
		Bike Parking Near Temple Beside Service Road										
0	15	Wall	Sqm	1	15.00				0.30	4.50		
15	17.3	Wall	Sqm	1	2.30				0.30	0.69		
		East Side										
0	8.7	Wall	Sqm	1	8.70				0.15	1.31		
0	8.7	Top	Sqm	1	8.70	0.45	0.45	0.45		3.92		
		Car Parking Service Road Side										
0	15		Sqm	1	15.00				0.35	5.25		
15	30		Sqm	1	15.00				0.30	4.50		
30	45		Sqm	1	15.00				0.30	4.50		
45	60		Sqm	1	15.00				0.30	4.50		
60	75		Sqm	1	15.00				0.30	4.50		
75	90		Sqm	1	15.00				0.30	4.50		
90	105		Sqm	1	15.00				0.30	4.50		
105	106.6		Sqm	1	1.60				0.30	0.48		
106.6	115.2	Gate	Sqm	1	0.00				0.30	0.00		
115.2	120		Sqm	1	4.80				0.30	1.44		
120	135		Sqm	1	15.00				0.30	4.50		
135	150		Sqm	1	15.00				0.30	4.50		
150	165		Sqm	1	15.00				0.30	4.50		
165	180		Sqm	1	15.00				0.30	4.50		
180	195		Sqm	1	15.00				0.30	4.50		
195	210		Sqm	1	15.00				0.30	4.50		

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Sqm	1	1.05	0.15	0.15	0.15		0.16		
			Sqm	1	1.15	0.15	0.15	0.15		0.17		
			Sqm	1	1.07	0.15	0.15	0.15		0.16		
			Sqm	1	1.08	0.15	0.15	0.15		0.16		
			Sqm	1	1.05	0.16	0.16	0.16		0.17		
			Sqm	1	1.00	0.16	0.16	0.16		0.16		
			Sqm	1	1.05	0.15	0.15	0.15		0.16		
			Sqm	1	1.06	0.15	0.15	0.15		0.16		
			Sqm	1	1.07	0.16	0.16	0.16		0.17		
			Sqm	1	1.07	0.13	0.13	0.13		0.14		
			Sqm	1	1.22	0.13	0.13	0.13		0.16		
			Sqm	1	1.07	0.14	0.14	0.14		0.15		
			Sqm	1	1.04	0.15	0.15	0.15		0.16		
			Sqm	1	1.05	0.15	0.15	0.15		0.16		
		Wall Portion										
			Sqm	1	1.10				0.50	0.55		
			Sqm	1	1.10				0.47	0.52		
			Sqm	1	1.16				0.46	0.53		
			Sqm	1	1.15				0.47	0.54		
			Sqm	1	1.15				0.47	0.54		
			Sqm	1	1.12				0.47	0.53		
			Sqm	1	1.15				0.47	0.54		
			Sqm	1	1.04				0.45	0.47		
			Sqm	1	1.17				0.47	0.54		
			Sqm	1	1.07				0.43	0.46		
			Sqm	1	1.08				0.45	0.49		
			Sqm	1	1.05				0.45	0.47		
			Sqm	1	1.00				0.45	0.45		
			Sqm	1	1.05				0.50	0.53		
			Sqm	1	1.06				0.50	0.53		
			Sqm	1	1.07				0.48	0.51		
			Sqm	1	1.07				0.54	0.58		
			Sqm	1	1.22				0.50	0.61		
			Sqm	1	1.07				0.47	0.50		
			Sqm	1	1.04				0.48	0.50		
			Sqm	1	1.05				0.45	0.47		
		Deduction	Sqm	-1	0.60	0.50	0.50	0.50		-0.30		
			Sqm	-1	0.30	0.39	0.39	0.39		-0.12		
		Total Executed Quantity								408.14		
		Modified Schedule -B Quantity								408.14		
		Now to be Paid Quantity								408.14	2279.50	930366.00
14		Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :		25/07/2022										
		Parking Lot										
		From Bike Parking Lot to Public Toilet										
		Top Surface	Sqm	2	12.80					25.60		
0	12.8		Sqm	2	4.40					8.80		
12.8	17.2		Sqm	2	0.00					0.00		
17.2	24.2	No Work	Sqm	2	1.00					2.00		
24.2	25.2		Sqm	2	5.10					10.20		
25.2	30.3		Sqm	2	4.00					8.00		
30.3	34.3											

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು-106

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Total Executed Quantity								556.00		
		Modified Schedule -B Quantity								556.00		
		Now to be Paid Quantity								556.00	203.83	113330.00
15		Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete. and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :												
		Parking Lot										
0	15		m	1	15.00					15.00		
15	19.8		m	1	4.80					4.80		
19.8	21.3	No Work	m	1	0.00					0.00		
21.3	36.3		m	1	15.00					15.00		
36.3	38.9		m	1	2.60					2.60		
38.9	56.3	No Work	m	1	0.00					0.00		
56.3	71.3		m	1	15.00					15.00		
71.3	85.3		m	1	14.00					14.00		
85.3	86.6	No Work	m	1	0.00					0.00		
86.6	101.6		m	1	15.00					15.00		
101.6	117.8		m	1	16.20					16.20		
117.8	118.6	No Work	m	1	0.00					0.00		
118.6	133.6		m	1	15.00					15.00		
133.6	148.6		m	1	15.00					15.00		
148.6	157.6		m	1	9.00					9.00		
157.6	178.6	No Work	m	1	0.00					0.00		
178.6	193.6		m	1	15.00					15.00		
193.6	203.8		m	1	10.20					10.20		
203.8	206	No Work	m	1	0.00					0.00		
206	221		m	1	15.00					15.00		
221	236		m	1	15.00					15.00		
236	252		m	1	16.00					16.00		
252	253	No Work	m	1	0.00					0.00		
253	268		m	1	15.00					15.00		
268	273.2		m	1	5.20					5.20		
273.2	291.2	No Work	m	1	0.00					0.00		
291.2	299.5		m	1	8.30					8.30		
299.5	301.7	No Work	m	1	0.00					0.00		
301.7	304		m	1	2.30					2.30		
		Total length								238.60		
		No of Kerb Stones							Total Length/0.45	531.00		
		Sub Total								531.00		
		Total Executed Quantity								531.00		
		Modified Schedule -B Quantity								531.00	453.46	240788.00
		Now to be Paid Quantity								531.00		
16		Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :												
		For Kerb Painting										
		Parking Lot								0.40	6.00	
0	15		Sqm	1	15.00					0.40	1.92	
15	19.8		Sqm	1	4.80					0.40	0.00	
19.8	21.3	No Work	Sqm	1	0.00					0.40	6.00	
21.3	36.3		Sqm	1	15.00					0.40	1.04	
36.3	38.9		Sqm	1	2.60					0.40	0.00	
38.9	56.3		Sqm	1	0.00							
		No Work										

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
56.3	71.3		Sqm	1	15.00				0.40	6.00		
71.3	85.3		Sqm	1	14.00				0.40	5.60		
85.3	86.6	No Work	Sqm	1	0.00				0.40	0.00		
86.6	101.6		Sqm	1	15.00				0.40	6.00		
101.6	117.8		Sqm	1	16.20				0.40	6.48		
117.8	118.6	No Work	Sqm	1	0.00				0.40	0.00		
118.6	133.6		Sqm	1	15.00				0.40	6.00		
133.6	148.6		Sqm	1	15.00				0.40	6.00		
148.6	157.6		Sqm	1	9.00				0.40	3.60		
157.6	178.6	No Work	Sqm	1	0.00				0.40	0.00		
178.6	193.6		Sqm	1	15.00				0.40	6.00		
193.6	203.8		Sqm	1	10.20				0.40	4.08		
203.8	206	No Work	Sqm	1	0.00				0.40	0.00		
206	221		Sqm	1	15.00				0.40	6.00		
221	236		Sqm	1	15.00				0.40	6.00		
236	252		Sqm	1	16.00				0.40	6.40		
252	253	No Work	Sqm	1	0.00				0.40	0.00		
253	268		Sqm	1	15.00				0.40	6.00		
268	273.2		Sqm	1	5.20				0.40	2.08		
273.2	291.2	No Work	Sqm	1	0.00				0.40	0.00		
291.2	299.5		Sqm	1	8.30				0.40	3.32		
299.5	301.7	No Work	Sqm	1	0.00				0.40	0.00		
301.7	304		Sqm	1	2.30				0.40	0.92		
		SSm Wall Painting										
		Parking Lot										
		Doddaballapura Main Road Side										
		RHS										
0	15		Sqm	1	15.00	0.90	1.07	0.99		14.78		
15	30		Sqm	1	15.00	1.07	1.12	1.10		16.43		
30	45		Sqm	1	15.00	1.12	1.20	1.16		17.40		
45	60		Sqm	1	15.00	1.20	1.25	1.23		18.38		
60	75		Sqm	1	15.00	1.25	1.00	1.13		16.88		
75	90		Sqm	1	15.00	1.00	1.20	1.10		16.50		
90	105		Sqm	1	15.00	1.20	1.20	1.20		18.00		
105	120		Sqm	1	15.00	1.20	1.10	1.15		17.25		
120	135		Sqm	1	15.00	1.10	1.22	1.16		17.40		
135	150		Sqm	1	15.00	1.22	1.28	1.25		18.75		
150	165		Sqm	1	15.00	1.28	1.15	1.22		18.23		
165	180		Sqm	1	15.00	1.15	1.15	1.15		17.25		
180	195		Sqm	1	15.00	1.15	1.14	1.15		17.18		
195	210		Sqm	1	15.00	1.14	1.17	1.16		17.33		
210	225		Sqm	1	15.00	1.17	1.15	1.16		17.40		
225	240		Sqm	1	15.00	1.15	1.15	1.15		17.25		
240	255		Sqm	1	15.00	1.15	1.25	1.20		18.00		
255	270		Sqm	1	15.00	1.25	1.18	1.22		18.23		
270	275.7		Sqm	1	5.70	1.18	1.18	1.18		6.73		
										414.77		
		Total Executed Quantity								115.76		
		Tender Quantity								144.70	88.91	12866.00
		Quantity Upto 125%								270.07	88.96	24024.00
		Quantity Above 125%										

CIVIL Pro
Sig
Date
BANGALORE

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	17	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								107.32		
		Total Executed Quantity								107.32		
		Modified Schedule -B Quantity								107.32		
		Now to be Paid Quantity								107.32	361.21	38767.00
	18	Construction of partition wall 10 cms thick with table moulded modular burnt bricks of class designation 5.0Newton per sqmm with cement mortar 1:4 including providing and fixing plaster mesh manufactured out of hot dipped galvanised iron of nominal thickness 0.35 mm. 100 mm. wide as per I.S. 2212/1991 at 7.5 m. c to c including cost of materials, labour charges, scaffolding, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								20.16		
		Total Executed Quantity								20.16		
		Tender Quantity								12.85		
		Quantity Upto 125%								16.06	913.58	14669.00
		Quantity Above 125%								4.10	914.01	3751.00
	19	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work 40mm Jelly										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								0.72		
		Total Executed Quantity								0.72		
		Modified Schedule -B Quantity								0.72		
		Now to be Paid Quantity								0.72	1993.20	1436.00
	20	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work 20mm Jelly										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								0.72		
		Total Executed Quantity								0.72		
		Modified Schedule -B Quantity								0.72		
		Now to be Paid Quantity								0.72	1993.20	1436.00
	21	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work Coarse sand										
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								0.54		
		Total Executed Quantity								0.54		
		Modified Schedule -B Quantity								0.54		
		Now to be Paid Quantity								0.54	2779.57	1501.00
	22	Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work Fine sand										
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								0.36		
		Total Executed Quantity								0.36		
		Modified Schedule -B Quantity								0.36		
		Now to be Paid Quantity								0.36	2779.57	1001.00

CIVIL ... BANGALORE

PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
23		Filling in foundation with granite/trap broken metal 100mm and down size ,with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. and as per the directions of the Engineer-in-charge of the work 12.5mm chips										
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								0.54		
		Total Executed Quantity								0.54		
		Modified Schedule -B Quantity								0.54		
		Now to be Paid Quantity								0.54	1993.20	1077.00
24		Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984-995 with latest amendments and conveying to work site including loading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle tee, stud ends, flanged sets, bends, reducers etc. complete and as per the directions of the Engineer-in-charge of the work										
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								40.00		
		Total Executed Quantity								40.00		
		Modified Schedule -B Quantity								40.00		
		Now to be Paid Quantity								40.00	11347.20	453888.00
25		Providing of Geonets for Rain Water Harvesting pit on the filter media as specified in drawings and as per the directions of the Engineer-in-charge of the work										
		Vide Total Executed Quantity from Pre Measurement Sheet page no.								1.80		
		Total Executed Quantity								1.80		
		Modified Schedule -B Quantity								1.80		
		Now to be Paid Quantity								1.80	74.47	135.00
26		Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements Taken On :		26/07/2022, 28/07/2022, 30/07/2022,										
		Parking Lot										
		Car Parking										
0	15		Sqm		1	15.00	7.50	8.65	8.08		121.13	
15	30		Sqm		1	15.00	8.65	8.55	8.60		129.00	
30	45		Sqm		1	15.00	8.55	8.55	8.55		128.25	
45	60		Sqm		1	15.00	8.55	8.55	8.55		128.25	
60	75		Sqm		1	15.00	8.55	8.40	8.48		127.13	
75	90		Sqm		1	15.00	8.40	8.40	8.40		126.00	
90	105		Sqm		1	15.00	8.40	8.30	8.35		125.25	
105	120		Sqm		1	15.00	8.30	8.35	8.33		124.88	
120	135		Sqm		1	15.00	8.35	8.35	8.35		125.25	
135	150		Sqm		1	15.00	8.35	8.30	8.33		124.88	
150	165		Sqm		1	15.00	8.30	8.30	8.30		124.50	
165	180		Sqm		1	15.00	8.30	8.40	8.35		125.25	
180	195		Sqm		1	15.00	8.40	9.30	8.85		132.75	
195	210		Sqm		1	15.00	9.30	9.35	9.33		139.88	
210	215		Sqm		1	5.00	9.35	9.40	9.38		46.88	
215	230		Sqm		1	15.00	9.40	9.30	9.35		140.25	
230	238.2		Sqm		1	8.20	9.30	8.25	8.78		71.95	
		Bike Parking-Near Temple										
0	15		Sqm		1	15.00	8.40	8.35	8.38		125.63	
15	20.3					5.30	8.35	8.40	8.38		44.39	
		Bike Parking-Near Toilet										
0	15		Sqm		1	15.00	9.40	9.40	9.40		141.00	

Assistant Engineer

Assistant exicutive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15	21.3		Sqm	1	6.30	9.40	9.35	9.38		59.06		
		temple portion										
0	1.17		Sqm	1	1.17	10.86	10.86	10.86		12.71		
1.17	14		Sqm	1	12.83	13.88	12.68	13.28		170.38		
14	16		Sqm	1	2.00	12.68	10.86	11.77		23.54		
16	20.4		Sqm	1	4.40	10.86	13.16	12.01		52.84		
20.4	24.7		Sqm	1	4.30	13.16	14.29	13.73		59.02		
		16th B Cross Road										
0	15		Sqm	1	15.00	5.00	5.00	5.00		75.00		
15	30		Sqm	1	15.00	5.00	5.00	5.00		75.00		
30	45		Sqm	1	15.00	5.00	5.00	5.00		75.00		
45	60		Sqm	1	15.00	5.00	5.00	5.00		75.00		
60	75		Sqm	1	15.00	5.00	5.05	5.03		75.38		
75	90		Sqm	1	15.00	5.00	5.00	5.00		75.00		
90	105		Sqm	1	15.00	5.00	9.00	7.00		105.00		
		16th 'B' Cross Road										
0	15		Sqm	1	15.00	5.95	5.95	5.95		89.25		
15	30		Sqm	1	15.00	5.95	5.95	5.95		89.25		
30	37.6		Sqm	1	7.60	5.95	5.95	5.95		45.22		
		Judicial Layout										
0	2.65		Sqm	1	2.65	6.40	6.40	6.40		16.96		
2.65	17.65		Sqm	1	15.00	4.90	4.90	4.90		73.50		
17.65	23.65		Sqm	1	6.00	4.90	4.90	4.90		29.40		
23.65	25.45		Sqm	1	1.80	6.00	6.00	6.00		10.80		
		Deduction										
			Sqm	-1	2.10	1.90	1.90	1.90		-3.99		
		Temple Portion										
		Public Toilet	Sqm	-1	7.82	12.20	12.20	12.20		-95.40		
		0	Sqm	-1	3.65	5.50	5.50	5.50		-20.08		
		Sump	Sqm	-1	3.44	1.22	1.22	1.22		-4.20		
		Tree	Sqm	-1	0.90	0.60	0.60	0.60		-0.54		
		Temple	Sqm	-1	4.00	5.94	5.94	5.94		-23.76		
			Sqm	-1	2.50	3.15	3.15	3.15		-7.88		
		Borewell	Sqm	-1	1.20	1.00	1.00	1.00		-1.20		
		Tree	Sqm	-1	1.10	1.00	1.00	1.00		-1.10		
		Electic Pole	Sqm	-1	0.80	0.60	0.60	0.60		-0.48		
		Bike Parking Lot	Sqm	-1	4.30	1.40	1.40	1.40		-6.02		
		Door	Sqm	-1	2.54	0.87	0.87	0.87		-2.21		
		Borewell	Sqm	-1	1.20	0.90	0.90	0.90		-1.08		
		Chamber	Sqm	-2	1.00	0.70	0.70	0.70		-1.40		
		Total Executed Quantity								3470.44		
		Tender Quantity								3246.71		
		Quantity Upto 125%								3470.44	1233.67	4281384.00
27		Providing and fixing precast bollards made out of M30 ready mixed concrete laid in 15cm thick with steel reinforcement including form work, curing, including cost of all materials, labour, painting, HOM of machineries, loading, unloading, lead and lift, transportation etc.complete and as per the directions of the Engineer-in-charge of the work (Approved Data rate)										
Measurements Taken On :												
		Near parking lot	Nos	41						41.00		

CIVIL Proof Signature Date BANGALORE

PMC

Assistant Engineer

Assistant exicutive Engineer

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	Avg B	(m)		RS.	RS.
		Total Executed Quantity								41.00		
		Modified Schedule -B Quantity								41.00		
		Now to be Paid Quantity								41.00	1300.14	53306.00
											Total Amount	18347750.00
											GST Charges (12% of estimated cost)	2201730.00
											Grand Total Amount	20549480.00

CIVIL Pro
Sig
Date
BANGALORE

Assistant Engineer